


|  |  |  |
|--|--|--|
| <b>FIELD REPORT NO. 07</b>   |  | <br><b>SIMPSON GUMPERTZ &amp; HEGER</b><br>Engineering of Structures<br>and Building Enclosures |
| <b>Report By:</b> Lachezar V. Handzhiyski, SE  |  |  |
| <b>Date of Site Visit:</b> 21 September 2021<br><b>Date Report Issued:</b> 11 October 2021   |  |  |
| <b>Project No.:</b> 147041.10  | <b>Keyword:</b> 301S   | <b>Purpose:</b> Observe basement walls and mat foundation  |
| <b>Project Name:</b> 301 Mission Street Perimeter Pile Upgrade   |  |  |
| <b>Meeting/ Work Location:</b>   | 301 Mission Street, San Francisco, California 94105  | <b>Time – from:</b> 1:30 PM<br><b>to:</b> 2:30 PM  |
| <b>Weather:</b>  | Passing clouds   | <b>Ambient Temperature:</b> 70°s F   |
| <b>Persons Contacted:</b>  | Gary Pera, Building Engineer, Millennium Tower<br>James R. Zaratini, General Manager, Millennium Tower   |  |
| <b>Distribution:</b>   | Gregory Deierlein, Stanford University, (ggdeierlein@gmail.com)<br>Shahriar Vahdani, Applied GeoDynamics, Inc., (shah.vahdani@gmail.com)<br>Craig Shields, Rockridge Geotechnical, (csshields@rockridgegeo.com)<br>Marko Schotanus, Marx Okubo Associates, Inc., (marko_schotanus@marxokubo.com)<br>Dan Brown, Dan Brown and Associates (DBrown@DBA.world)<br>Willy Yau, San Francisco Department of Building Inspection, (Willy.Yau@sfgov.org)<br>Neville Pereira, San Francisco Department of Building Inspection, (Neville.Pereira@sfgov.org) |  |
| <i>This report is limited. The following items are based on brief and limited observations of certain selected locations; all similar locations may not have been observed. Other issues of equal or greater importance may not be addressed in this report. Recommendations included in this report are for consideration by the project team and are not construction change directives.</i> |  |  |

Lachezar V. Handzhiyski, SE of Simpson Gumpertz & Heger Inc. (SGH) visited the site on 21 September 2021 to observe the basement walls of the podium and tower and the mat foundation of the tower. He met with Gary Pera while on site. The following is a summary of the observations noted during our site visit for each area we observed.

## 1. CONSTRUCTION STATUS

At the time of our site visit installation of production piles for the Perimeter Pile Upgrade was on hold.

## 2. OBSERVATIONS

We observed the basement walls and mat foundation in the podium basement levels B5 and B1 and the basement wall and mat foundation in the tower basement level B1. We did not observe any signs of additional damage relative to our 24 June 2019 field visit.

We observed leaks and cracks in the podium basement walls. Various locations are shown on Photos 1-15. The most significant leakage occurs in the western basement wall adjacent to the tower foundation. Leaks were repaired using epoxy injection in most areas. Photos 9 and 10 show the basement wall in the northwest corner of the podium at level B1 where we observed the most severe leakage. Cracks in the podium basement walls appeared identical to the conditions we observed in June 2019. The interior podium ramp shear wall (Photo 18) appears to be uncracked suggesting little structural deformation in the podium substructure.

### SIMPSON GUMPERTZ & HEGER INC.

100 Pine Street, Suite 1600, San Francisco, CA 94111

main: 415.495.3700 fax: 415.495.3550 [www.sgh.com](http://www.sgh.com)

Boston | Chicago | Houston | New York | San Francisco | Southern California | Washington, DC

Photos 16 and 17 show the vertical movement joint between the tower and the podium substructures. Floor finishes in the area have been repaired and a ramp was added to provide an accessible walking surface across the joint.

Photos 19 and 20 show the condition of the preexisting cracks in column H-11 in the southeast basement storage room. Photo 21 shows the cracks at the concrete shear wall adjacent to this column. These cracks appeared visually identical to the conditions we observed in June 2019.

Photos 22 through 30 show various tower basement wall and top of mat foundation locations. The north and south tower basement walls appeared in good condition. We observed leakage at the tower western walls. In some areas the leaks were repaired using epoxy grout injection. The building engineer, Gary Pera, reported that during drilling operations the rate of water inflow through the basement wall cracks increases. The top of the tower mat was uncracked.

Photos 31 and 32 show the condition of the shear walls and mat foundation at two elevator cores. We did not observe any cracks or other indications of structural damage in these areas.

Photo 33 shows the elevator threshold repair performed at level 1. Tower tilt increased the gap between the elevator car located in the podium building and the slab part of the tower. The repair consists of the addition of an aluminum plate to the tower floor to reduce the size of the gap.



**Photo 1**  
Podium west basement wall  
at level B5



**Photo 2**  
Podium west basement wall  
at level B5



**Photo 3**  
Podium west basement wall  
at level B5



**Photo 4**  
Signs of prior leakage in the  
podium at level B5



**Photo 5**  
Podium west basement wall  
at level B1



**Photo 6**  
Podium west basement wall  
at level B1



**Photo 7**  
Podium west basement wall  
at level B1



**Photo 8**  
Podium west basement wall  
at level B1






**Photo 9**  
Podium west basement wall  
at level B1



**Photo 10**  
Podium west basement wall  
at level B1



**Photo 11**  
Podium shear wall at level  
B1



**Photo 12**  
Podium north basement wall  
at level B1



**Photo 13**  
Podium north basement wall  
at level B1




**Photo 14**  
Podium east basement wall  
at level B1



**Photo 15**  
Podium east basement wall  
at level B1



**Photo 16**  
Separation joint between the  
tower and the podium



**Photo 17**  
Separation joint between the  
tower and the podium





**Photo 18**  
Interior podium ramp shear  
wall at B1



**Photo 19**  
Preexisting cracks in tower  
column H-11 at B1



**Photo 20**  
Preexisting cracks in tower  
column H-11 at B1



**Photo 21**  
Basement wall cracks  
in tower storage  
room at B1



**Photo 22**  
Top of tower mat  
foundation in Fire  
Pump room



**Photo 23**  
Top of tower mat  
foundation in  
Switchboard room



**Photo 24**  
South tower basement  
wall at Switchboard  
room




**Photo 25**  
West tower basement  
wall at Emergency  
Switchboard room




**Photo 26**  
Top of tower mat  
foundation at  
Emergency  
Switchboard room





**Photo 27**  
West tower basement  
wall




**Photo 28**  
West tower basement  
wall at telephone  
security room.



**Photo 29**  
West tower basement  
wall epoxy  
injection repairs at  
storage B1-F





**Photo 30**  
North tower basement  
wall at Fire Water  
room



**Photo 31**  
Elevator C-5 pit shear  
walls



**Photo 32**  
Elevator C-1 & C-2 pit  
shear walls



**Photo 33**  
Elevator threshold  
repair at L1.