


FROM MSCU I-MS-AB
"A" SIDE
(REFER TO DWG E04.01-11)



CERTIFIED TRANSFORMER TEST REPORT

3 Phase 60 Hertz Coolant-Air
Winding High Voltage
1500.0 KVA
12470 Volts Delta

Sub/Phase Polarity
Winding Low Voltage
1500.0 KVA
480 Volts Wye

TAPS: 13094 12782 12470 12158 11847

Resistance, losses, impedance, and regulation corrected to 135 degree C and are based on wattmeter measurements unless otherwise stated. The resistance for 3 phase transformers is the sum of the 3 phases in series.

	Resistance		1500.0 KVA	12470 to 480					
Test	(Ohms)		%Exc	NoLoad	Load				
Date	H.V.	L.V.	Amps	Loss	Loss	%Imp	%R	%X	X/R
10/21/2011	4.2779	.00172	.7686	3447	13493	6.17	0.90	6.10	6.78
				TOTAL LOSS					
	Average	0.77	3447	16940					
	Guarantee				5.75				
Regulation									
PF	100%	90%	85%	80%	75%				
	1.084	3.597	4.088	4.474	4.789				

Temperature rises based on data taken from test of similar design. Average rise in degree C.
Winding Rise by Resistance

Load	H.V.	L.V.	Guar
100%	94.00	83.00	115.00
133%	115.00	115.00	115.00

Applied Potential Test:		Insulation Test		Induced Potential test: two times 480 volts at 400 hertz for 7200 cycles
Winding	Rated Volts	Test Volts Applied	Duration of Test	
H.V.	12470	34.0 KV	60 Sec	
L.V.	480	3.0 KV	60 Sec	

Ratio Test Results					HV (Ohm)	Load Loss(W)	%Z
Tap	Phase A	Phase B	Phase C	Calc.			
13094	47.249	47.245	47.255	47.249			
12782	46.177	46.171	46.177	46.123			
12470	45.031	45.026	45.036	44.997			
12158	43.957	43.955	43.964	43.871	4.2779	13493	6.17
11847	42.743	42.742	42.748	42.749			

Phase Relationship and Polarity Test		Efficiency				
Angular Displacement (LV-HV)		125%	100%	75%	50%	25%
-30 Degrees (DYN1)		98.69	98.87	99.02	99.09	98.86


Remarks:

- 1) THERMAL DATA TAKEN FROM DS88490001.
- 2) GUARANTEED IMPEDANCE ON NOMINAL TAP IS 5.75% MINIMUM.

UNIT SUCCESSFULLY PASSED QC IMPULSE TEST

I hereby certify that this is a true report based on factory tests made in accordance with the latest IEEE C57.12.01 & C57.12.91 test code and that each transformer withstood the insulation tests.

10/24/2011 approved:



ABB

QUALITY ASSURANCE PROCEDURES Small Power Transformers Bland, VA

Number: QCT1A
Page: 1 of 1
Issue Date: 9/1/83
Revision No: 17
Revision Date: 07/02/02

Title: TEST REQUEST - Vent

S.O. #: 90525.90529

End User/Sold To: _____ / _____

Ref #: PAWE

P.O. #: _____

Type - kVA - Rise: AA - _____ / _____

Vector Group(VDE): DY1

GUARANTEED VALUES

Losses: NL: _____

LL: _____

TL: _____

Sound: _____ AA _____ FA

Regulation: @1.0 PF _____

@0.9 PF _____

@0.8 PF _____

@0.7 PF _____

Reference Thermal Data: _____

HV _____

_____ / _____ / _____

LV _____ / _____ / _____

Impedance: 5.75 % IZ MINIMUM

Other: _____

	REQ	DONE	CTR		QAP Ref.	NOTES:
1	X	✓	X	Turns Ratio	QAP 11.1	_____
2	<input type="checkbox"/>	_____	<input type="checkbox"/>	Heated & Vacuum		_____
3	X	✓	<input type="checkbox"/>	Megger 500 V	QAP 11.6	_____
4	X	✓	X	Resistance	QAP 11.3	_____
				Tap Extremes on 1 unit(s)		_____
				Expected: HV <u>0.668528</u> LV <u>0.000819</u>		± 10 %
5	X	✓	X	Angular Displacement	QAP 11.2	_____
6	<input type="checkbox"/>	_____	X	Commutating Reactance	QAP 11.17	_____
7	<input type="checkbox"/>	_____	X	Zero Sequence Impedance		_____
8	X	✓	X	Impedance and Load Losses	QAP 11.4	_____
				Expected LL (Hot) Min 12849 Max 16907		_____
9	X	✓	X	Tap Extremes on 1 unit(s)		_____
				Core Loss & Excitation	QAP 11.5	_____
				Expected NL: Min 2324 Max 3486		_____
10	<input type="checkbox"/>	_____	<input type="checkbox"/>	Corona Test before dielectrics	QAP 11.15	_____
11	X	✓	<input checked="" type="checkbox"/>	Impulse Test 100% QC	QAP 11.9	_____
12	X	✓	X	Applied Potential	QAP 11.10	_____
13	X	✓	X	Induced Potential	QAP 11.11	_____
14	<input type="checkbox"/>	_____	X	Corona Test after dielectrics	QAP 11.15	_____
15	<input type="checkbox"/>	_____	<input type="checkbox"/>	Power Factor	QAP 11.7	_____
16	<input type="checkbox"/>	_____	X	Switch & Soak	QAP 11.13	_____
17	X	✓	X	Applied Potential - Controls	QAP 11.10	_____
18	<input type="checkbox"/>	_____	X	Temperature Test	QAP 11.8	_____
19	<input type="checkbox"/>	_____	<input type="checkbox"/>	Audible Sound Level	QAP 11.12	2
20	<input type="checkbox"/>	_____	<input type="checkbox"/>	Primary Switch		_____

Notes: 1. DOE 99.12%

2. PROVIDE THERMAL DATA FROM DS88490001 AND RECORD ON CTR.

83
94

**IMPULSE TEST - CONNECT RESISTORS (PROPERLY SIZED) TO PHASES OF WINDINGS NOT
**UNDER TEST [IF WINDING HAS NEUTRAL THEN SOLIDLY GROUND]

Engineer: PBW 8/27/11

Approval: HBC 8/29/11

Tested By: [Signature] 10/21/11

ABB POWER T&D COMPANY, INC.

Date : 8/27/2011

Quality Assurance Test Sheet

Qct-02

Form Revision: 08 - 02/03/99

SO Range: 90525 THRU

KVA: 1500

HV Phase Voltage : 12470

HV Turns (Max) : 661

LV Phase Voltage : 277.13

LV Turns : 14

FCAN (2) @ 2.5 %

FCBN (2) @ 2.5 %

Tap	Tap	MIN	MAX	Meas.	Meas.	Meas.	Meas.	Calc'd
I-D	Volts	Ratio	Ratio	Coil#1	Coil#2	Coil#3	Avg.	Volts
A	13093.5	47.0109	47.4833	⁴⁷ .249	⁴⁷ .245	⁴⁷ .255		
B	12781.7	45.8914	46.3526	⁴⁶ .177	⁴⁶ .171	⁴⁶ .177		
C	12470	44.7723	45.2222	⁴⁵ .031	⁴⁵ .026	⁴⁵ .036		
D	12158.3	43.6531	44.0918	⁴³ .957	⁴³ .955	⁴³ .964		
E	11846.5	42.5336	42.9611	⁴² .743	⁴² .742	⁴² .748		
F								
G								
J								
K								
L								

DATE 6-27-11
DUE 6-27-12

Test Set Id No: 10452165

Checked By: NEI

Ok'd For Assy By: LHBR

Date : 10-14-11

Date : 10-14-2011

Remarks:

90529001



QUALITY ASSURANCE PROCEDURES
Small Power Transformers
Bland, VA

Number: QCT 20A
Page: 1 of 1
Issue Date: 09/01/91
Revision No. 3
Revision Date: 04/12/01

TITLE: STANDARD TEST DATA SHEET (MAIN LAB)

SHOP ORDER NO. DS90529001 DESIGN: 90525

INSULATION RESISTANCE:

TEST VOLTAGE: 500 (DC)
HV: 10000 MΩ LV: 10000 MΩ CORE: N/A MΩ
BY: [Signature] DATE: 10/21/11 EQUIPMENT ID: 10452024 (DUE 10/21/11)

WINDING RESISTANCE:

HV WINDING - (NOM TAP),	AMB: <u>19.8</u> °C	R1-R2: <u>0.6539</u>	R2-R3: <u>0.6543</u>	R3-R1: <u>0.6546</u>
HV WINDING - (MAX TAP),	AMB: <u> </u> °C	R1-R2: <u> </u>	R2-R3: <u> </u>	R3-R1: <u> </u>
HV WINDING - (MIN TAP),	AMB: <u> </u> °C	R1-R2: <u> </u>	R2-R3: <u> </u>	R3-R1: <u> </u>
LV WINDING #1	AMB: <u>19.3</u> °C	R1-R2: <u>0.007729</u>	R2-R3: <u>0.007973</u>	R3-R1: <u>0.008026</u>
LV WINDING #2	AMB: <u> </u> °C	R1-R2: <u> </u>	R2-R3: <u> </u>	R3-R1: <u> </u>

BY: [Signature] DATE: 10/21/11 EQUIPMENT ID: 10452028 (6/14/2012), 10452030 (6/15/2012), 10488749 (DUE 6/9/12), 10512284 (DUE 6/9/12), 10743614 (DUE 5/16/12), 10743616 (DUE 5/16/12)

POLARITY & PHASE RELATION:

H1-H3 (OR 1-2): DYN1 H3-X2: H3-X3: H2-X3: H2-X2:
BY: [Signature] DATE: 10/21/11 EQUIPMENT ID: 10452028 (6/14/2012)

LOAD LOSS & IMPEDANCE:

	AMPS	AMB #1	AMB #2	AVG	AVG V	WATTS
NOM TAP:	<u>69.4</u>	<u>19.6</u> °C	<u>20.1</u> °C	<u>19.9</u> °C	<u>766.0</u>	<u>10067</u>
MAX TAP:	<u> </u>	<u> </u> °C	<u> </u> °C	<u> </u> °C	<u> </u>	<u> </u>
MIN TAP:	<u> </u>	<u> </u> °C	<u> </u> °C	<u> </u> °C	<u> </u>	<u> </u>

AMB #1 = WINDING AMB BEFORE, AMB #2 = WINDING AMB AFTER
BY: [Signature] DATE: 10/21/11 EQUIPMENT ID: 10452221 (DUE 10/28/11), 10743614 (DUE 5/16/12), 10743616 (DUE 5/16/12)

NO-LOAD LOSS & EXCITATION CURRENT:

%VOLTS: <u>100</u>	V-AVG: <u>480</u>	Iex1: <u>15.3</u>	Iex2: <u>11.7</u>	Iex3: <u>14.6</u>	WATTS
%VOLTS: <u> </u>	V-AVG: <u> </u>	Iex1: <u> </u>	Iex2: <u> </u>	Iex3: <u> </u>	<u>3447</u>
%VOLTS: <u> </u>	V-AVG: <u> </u>	Iex1: <u> </u>	Iex2: <u> </u>	Iex3: <u> </u>	<u> </u>

BY: [Signature] DATE: 10/21/11 EQUIPMENT ID: 10452221 (DUE 10/28/11)

DIELECTRIC TESTS:

IMPULSE: 60 ✓ HIPOT (UNIT): 34/3 ✓
BY: [Signature] DATE: 10/21/11 INDUCED POTENTIAL: 960 ✓ HIPOT (CONT): ✓
EQUIPMENT ID: 10452051 (DUE 2/17/12), 10513324 (DUE 2/17/12)
10903546 (DUE 6/29/12)
10452221 (DUE 10/28/11)

S.O.: DS90529001 Dgn: 90525 Phase: 3 KVA: 1500.0 Test Date: 10/21/2011 Tested by: GWAL

Phase Relation: DYN1

Customer: Square D Company

Cooling: FA33 P.O.#: 30057870

Tap Voltage Ratio:	T1: 47.249	T2: 46.177	T3: 45.031	T4: 43.957	T5: 42.743	T6: 42.742	T7: 42.748
TTR Instrument:	47.245	46.171	45.026	43.955	42.742	42.742	42.748
	47.255	46.177	45.036	43.964	42.742	42.742	42.748

Winding Resistances	HV Tap: @ 19.8 °C	Tap: 3	1-2: 65390	2-3: 65430	3-1: 65460	Total: 4.2779
Ohmmeter:	HV Tap: @ °C	Tap: 3	1-2: 65390	2-3: 65430	3-1: 65460	Total: 4.2779
	HV Tap: @ °C	Tap: 3	1-2: 65390	2-3: 65430	3-1: 65460	Total: 4.2779
Low Voltage @ 19.3 °C	Tap: 3	1-2: 65390	2-3: 65430	3-1: 65460	Total: 4.2779	Total: 4.2779

Losses	LL / IZ @ 19.9 °C	Tap: 3	Volts 766.0	WATTS: 10067	Load Loss: 13493	% Z 6.172
LL Instrument:	LL / IZ @ °C	Tap: 3	Volts 766.0	WATTS: 10067	Load Loss: 13493	% Z 6.172
	LL / IZ @ °C	Tap: 3	Volts 766.0	WATTS: 10067	Load Loss: 13493	% Z 6.172

NL 110% NL - V AVG:	IA: 480	IB: 15.3	IC: 14.6	WATTS: 3447	NL Loss: 3447	% IEX: 7886
Instrument: 100% NL - V AVG:	IA: 480	IB: 15.3	IC: 14.6	WATTS: 3447	NL Loss: 3447	% IEX: 7886
	IA: 480	IB: 15.3	IC: 14.6	WATTS: 3447	NL Loss: 3447	% IEX: 7886

Thermal Data Results:

KVA:	1500	2000
RSE:	115	115
LV TTL:	83	115
HV TTL:	94	115
LV LL:	0.0	0.0
HV LL:	0.0	0.0
LV NL:	0.0	0.0
HV NL:	0.0	0.0

Partial Discharge Extinction: 0 % of Rated Voltage
Audible Sound Level - AA: dB(A) FA: dB(A)

- Special Tests:
- ☐ Sound Test
 - ☐ Corona Test
 - ☐ Temp Test

Comments:

- 1) THERMAL DATA TAKEN FROM DS88490001
- 2) GUARANTEED IMPEDANCE ON

Regulation:	1.00 pf	0.90 pf	0.85 pf	0.80 pf	0.75 pf	Efficiency:	125%	100%	75%	50%	25%
	1.084	3.597	4.088	4.474	4.789		98.69	98.87	99.02	99.09	98.86

DS90529001
90525

LL
13493

NL
3447

% Z
6.17

Test Date
10/21/11

Test History

Population - 7

Avg 13419
Min Tol. 12077
Max Tol. 14761

3422
3080
3764

6.18
5.95
6.41

INTERNAL TEST REPORT

ABB

KVA: 1500

STANDARDS: IEEE

Um:

Nº: DS90529001

Ambient Conditions

Temperature: °C

MEASUREMENTS OF WINDINGS RESISTANCES

°C	VOLTAGE	CURRENT	R U-V (Ω)		R V-W (Ω)		R W-U (Ω)		Σ W
19.8	12470	69.4	.65390		.65430		.65460		4735
19.3	480	1804.2	.00077		.00079		.00080		3850
20.0	12470	69.4	.65441	-2.1 %	.65481	-2.1 %	.65511	-2.0 %	Q01: .66866
20.0	480	1804.2	.00077	-5.7 %	.00079	-3.3 %	.00080	-2.0 %	Q01: .00082

(See load losses)

LOAD LOSS AND SHORT CIRCUIT IMPEDANCE MEASUREMENTS

SUPPLY	VOLTAGE (V)	CURRENT (A)			LOAD LOSSES (Wc)				
					W1	W2	W3	Wt	Hz
	766.0		69.4					10067	60
			39.3	V _{sc} % = 6.14					
SUPPLY	VOLTAGE (V)	INTENSITY (A)			LOAD LOSSES (Wc)				
		Iu	Iv	Iw	W1	W2	W3	Wt	Hz
				V _{sc} % =					
SUPPLY	VOLTAGE (V)	INTENSITY (A)			LOAD LOSSES (Wc)				
		Iu	Iv	Iw	W1	W2	W3	Wt	Hz
				V _{sc} % =					
IEEE LOAD LOSSES & IMPEDANCE / TEMPERATURE									

IEEE LOAD LOSSES & IMPEDANCE (TEMPERATURE CORRECTED)

Losses at 19.9 °C Resistives:	8586	Eddy:	1481	TL:	16937	Q01 Range:	MIN	5.75
Losses at 135 °C Resistives:	12470	Eddy:	1020	NL:	3447	2324	3486	% Z
				LL:	13490	12850	16231	6.17

DOE LOSSES & EFFICIENCY (50% LOAD AND 75C REF. TEMP)

Losses at °C Resistives:		Eddy:		LL:	2916	NL:	3447
Losses at °C Resistives:		Eddy:		TL:	6363	MAX	6659
						EFF%	99.16

NEMA TP-1 EFFICIENCY

Losses at °C Resistives:		Eddy:		WL:		TP1 EFF %	99.17
Losses at °C Resistives:		Eddy:					

GUARANTEED LOSSES:	NO	NL:		TL:		LL:	
--------------------	----	-----	--	-----	--	-----	--

(This transformer test results only apply to this unit and they never represent as define units with a different fabrication number)
 (Total or partial reproduction of this document is not allowed, except expressly authorization written by the tests chief of ABB)

COMMENTS:

No test history exists at this time.

ANALYST:
Gary W. KensingerAPPROVED:
TESTS CHIEF:
David S. Vinson, P.E.

CUSTOMER:

Low Power Tests

Megger Resistance Angular Displacement Opko 22 I/O

Yesto Group
Dy1

Angular Displacement Test Sequence

- ☐ Enable interlock power
- ☐ Turn on relays & contactors
- ☐ Apply AC voltage from power supply
- ☐ Measure voltages with LV & HV A phase jumpered
- ☐ Turn off relays & contactors
- ☐ Test sequence complete!

Angular Displacement Sub-State
Delay

Voltage Measurements

H1-H2
207.5

H2-H3
208.2

H1-H3
207.4

H2-X2
200.6

H2-X3
207.6

H3-X2
200.6

H3-X3
200.5

Relations

- (1) H3-X2 = H3-X3 OK
- (2) H3-X2 < H1-H3 OK
- (3) H2-X2 < H2-X3 OK
- (4) H2-X2 < H1-H3 OK

Power Supply Output State

ON



date/time string
07:56:16 AM 21 Oct 2011

Turn on IP Sub-State
Shutdown

Machine State
Angular displacement

SILENCE

START

STOP

Interlock Power

E-Stop Pressed

Alarm

EXIT

start


Low Power Test

7:56 AM

project (job) : 90529001

date: 10/21/11

OVERLAY: H1;H2-H3




No.: 121814
CH1
Terminal: H1
Eval.: LI
Up= 60.02kV
T1= 0.87μs
T2= 50.9μs
CH2
Terminal: H2-H3
Eval.: PK
Ip= 3.134A
CH5 No. 121807
Terminal: H1
Eval.: REF: LI
Up= 30.93kV
T1= 0.86μs
T2= 50.8μs
CH6 No. 121807
Terminal: H2-H3
Eval.: REF: PK
Ip= 1.694A

project (job) : 90529001

date: 10/21/11

OVERLAY: H3;H1-H2




No.: 121826
CH1
Terminal: H3
Eval.: LI
Up= 59.55kV
T1= 0.85μs
T2= 50.9μs
CH2
Terminal: H1-H2
Eval.: PK
Ip= 3.205A
CH5 No. 121822
Terminal: H3
Eval.: REF: LI
Up= 30.78kV
T1= 0.87μs
T2= 50.8μs
CH6 No. 121822
Terminal: H1-H2
Eval.: REF: PK
Ip= 1.718A

project (job) : 90529001

date: 10/21/11

OVERLAY: H2;H1-H3



No.: 121820
CH1
Terminal: H2
Eval.: LI
Up= 60.05kV
T1= 0.87μs
T2= 50.9μs
CH2
Terminal: H1-H3
Eval.: PK
Ip= 3.594A
CH5 No. 121815
Terminal: H2
Eval.: REF: LI
Up= 31.06kV
T1= 0.87μs
T2= 50.8μs
CH6 No. 121815
Terminal: H1-H3
Eval.: REF: PK
Ip= 1.662A

DOE 99.12%
Date: 8/27/2011

ABB SPT DRY STACKED TRANSFORMER DESIGN PROGRAM (Version 1.31.001)
User Calculated Data:

Time: 2:16:16 PM

Dgn: 90525 By: PAWE Chk: HENC Date: 08/27/2011

Two Winding Core Design
NAMEPLATE RATINGS:
K 1.05 ELEV 3300 FA 1.33 AMB 30.0
KVA 1500 HVV 12470 LVV 480 IZ 6.25 FCAN (2) 2.50
RSE 115 HVC D LVC Y HZ 60 FCBN (3) 2.50
CND C/C HVB 60 LVB 20 TYP VENT CNST SCSC

DESIGN RATINGS:
KVA 1500.0 HVB 60.00 LVB 20.00
Core:
B 113.8 T1 9.000 J1 4.312 Wt1 2293
Grade M4 T2 8.000 J2 1.694 Wt2 804 T 10.250
Duct 0.000 T3 6.000 J3 2.852 Wt3 719 J 9.000
Legs 3 T4 4.000 J4 1.001 Wt4 242 W 16.750
YokeTyp STD T5 0.000 J5 0.000 Wt5 0 Z 31.125
Cycles 7 T6 0.000 J6 0.000 Wt6 0 Z1 0.000
Lams 1 T7 0.000 J7 0.000 Wt7 0 CWT 4055
T8 0.000 J8 0.000 Wt8 0

Tube: TSCL 0.125 TSID 10.500 TSLDN 1 TSD 0.000
TD 0.000 TSLD 0.124

LV Data: PV 277.1 SID 10.748 AC 1.2600
PI 1804.2 HT 10.000 WT 635
N 14 SB 1.713 LVCWT 259
Wire 0.040 x 30.000 MLT 19.15 S 1.5035
HxW 1 x 1 SOD 14.174 STR 0.0849
T/D-T/L 1.0 LT 0.250 IR 5675
DN-Lay 14 LW 4.00 CS 19025
DW-LI 0.009 LL 48.00 WSI 0.399
SD (2) 0.500 PGS_STK PO 0.500 KWSI 0.395
TRANS CONT

ESS: ESSDUCT 0.020 ESSINSTK 0.008 ESSSTK 0.000
ESSMTL NA ESSSTYP NA

HL: LVHLSL 0.500 HLSLDN 1 HVHLSL 0.625
HLD 0.000 HLSLD 0.125

HV Data: PV 12470.0 SID 16.676 AC 0.6254
PI 42.2 HT 28.976 WT 949
N 561 SB 1.921 HVCWT 148
Wire 0.102 x 0.258 MLT 58.42 S 1.6593
HxW 1 x 1 SOD 20.518 STR 0.0170
T/D-T/L 16.0 LT 0.102 IR 7141
DN-Lay 42 LW 0.26 CS 34256
DW-LI 0.303 LL 24.00 WSI 0.310
LI2 0.000 KWSI 0.310
DGP-SD (0) 0.375 NA TRANS DIAG

Constants: LVSRF 1.053 HVSRF 1.053 SF 0.955

LVWC S LVABF 1.000 HVABF 1.000 NLCST 0.000
LVWREINS 0.000 LVBRK1 0.000 HVBRK1 0.000 LLCST 0.000

LVWC S LVBRK2 0.000 HVBRK2 0.000 HVBRKINT 0.000
LVWREINS 0.012 LVBRK2 0.000 HVBRK2 0.000 HVTAPDSP 0.000

LVNLSE 11.0 LVEP1 0.000 HVEP1 0.000 HLGRF 1.053
LVNLSE 2.0 LVEP2 0.000 HVEP2 0.000 HVEP2A 0.000
LVEP3 0.000 HVEP3 0.000 PD 0.000

LVWREINTYP NA HVWREINTYP NA
LVWREINTYP MN HVWREINTYP NA

LVINTMOLD False LVINTMOLD1 0.000 LVINTMOLD2 0.000
HVINTMOLD False HVINTMOLD1 0.000 HVINTMOLD2 0.000

LV Bus (1) 0.250 x 5.00 x 78 LVBPRM CHS
HV Bus (1) 0.250 x 2.00 x 36 HVBPRM CYS
ENCL 94 x 108 x 60 ETYP INDOOR

Thermal Data: 60 Hz
LV HV K-Factor
Wdg 90.1 98.5 LV 90.1 HV 98.5
Bus 46.0 1.0 LV 46.0 HV 1.0
Terminal 88.3 97.3 LV 88.3 HV 97.3
Total 93.5 97.9 LV 93.5 HV 97.9

Tot: IN2 0.90 IX4 6.14 I24 6.21 X/R 6.51

Load LL TL Eff Exe NL %Tex pf %Reg
1.25 21135 24455 98.71 1.1 4387 9.09 1.0 1.09
1.00 13526 16847 98.89 1.0 3320 1.01 0.9 3.61
0.75 7608 10929 99.04 0.9 2513 0.29 0.8 4.50
0.50 3382 6702 99.11 0.8 546 0.7 5.06
0.25 845 4166 98.90 0.6 5.49

C&C Wt 5972 Tot Wt 8951 Sub TOC 15792

Costs: Tape Core 5406 Encl 444
Ins Tube 132 Base 382
LV LV Cond 3378
HV Ins 301
Cast Lead 493
Cut Bus 621
Stack ESS Ins 6
C/C ESS Cond 0
LV S HL Ins 849
HV S HV Cond 3771
SM Ins 0
Weld Epoxy 0
TK.Cut Lead 43
TK.Wld Bus 86
Imp Sticks 106
Pan Keypacer 183
Tank Standoff 219
Final Frame 317
Paint PhaseBar 87
Test Sub COST 15792

Tot.Hrs
Total C&C
Net SP
Freight x
Tot SP

Taps: 0 Test Data:
661 0 aa/fa LV HV Iex
646 0 NL Run
630 0 IR Run
614 0 TL Run
598 0 Total dBA

EXPECTED I2: 6.21 x 1.008 = 6.26% @ 75 MIN

OTHER JOBS: DS90519

