Cabin # 2						
Pile Number	Size	Pile location	Material Schedule	EMBEDMENT (FT)	Impulse Force 24690 lbs (11.2Tonne)	290 Hitichi Track Hoe/RHP40V Magnum Hoe Pac
P1	10"	Cabin	SCH 80 seemless pipe	24	24690 lbs (11.2Tonne)	refusal
P2	10"	Cabin	SCH 80 seemless pipe	22	24690 lbs (11.2Tonne)	refusal
P3	10"	Cabin	SCH 80 seemless pipe	25	24690 lbs (11.2Tonne)	refusal
P4	10"	Cabin	SCH 80 seemless pipe	22	24690 lbs (11.2Tonne)	refusal
P5	10"	Cabin	SCH 80 seemless pipe	24	24690 lbs (11.2Tonne)	refusal
P6	10"	Cabin	SCH 80 seemless pipe	20	24690 lbs (11.2Tonne)	refusal
P7	10"	Cabin	SCH 80 seemless pipe	21	24690 lbs (11.2Tonne)	refusal
P8	10"	Cabin	SCH 80 seemless pipe	24	24690 lbs (11.2Tonne)	refusal
P9	10"	Cabin	SCH 80 seemless pipe	22	24690 lbs (11.2Tonne)	refusal
P10	10"	Cabin	SCH 80 seemless pipe	25	24690 lbs (11.2Tonne)	refusal
P11	10"	Cabin	SCH 80 seemless pipe	20	24690 lbs (11.2Tonne)	refusal
P12	10"	Cabin	SCH 80 seemless pipe	23	24690 lbs (11.2Tonne)	refusal
P13	10"	Cabin	SCH 80 seemless pipe	21	24690 lbs (11.2Tonne)	refusal
P14	10"	Cabin	SCH 80 seemless pipe	23	24690 lbs (11.2Tonne)	refusal
P15	10"	Cabin	SCH 80 seemless pipe	24	24690 lbs (11.2Tonne)	refusal
P16	6"	Deck	SCH 80 seemless pipe	22	24690 lbs (11.2Tonne)	refusal
P17	6"	Deck	SCH 80 seemless pipe	25	24690 lbs (11.2Tonne)	refusal
P18	6"	Deck	SCH 80 seemless pipe	20	24690 lbs (11.2Tonne)	refusal
P19	6"	Deck	SCH 80 seemless pipe	28	24690 lbs (11.2Tonne)	refusal
P20	6"	Deck entrance stairs	SCH 80 seemless pipe	22	24690 lbs (11.2Tonne)	refusal
P21	6"	Deck entrance stairs	SCH 80 seemless pipe	22	24690 lbs (11.2Tonne)	refusal
P22	6"	Deck	SCH 80 seemless pipe	29	24690 lbs (11.2Tonne)	refusal
P23	6"	Deck	SCH 80 seemless pipe	32	24690 lbs (11.2Tonne)	refusal
P24	6"	Deck	SCH 80 seemless pipe	33	24690 lbs (11.2Tonne)	refusal
P25	6"	Deck	SCH 80 seemless pipe	34	24690 lbs (11.2Tonne)	refusal
P26	6"	Deck	SCH 80 seemless pipe	29	24690 lbs (11.2Tonne)	refusal
P27	6"	Deck Stairs	SCH 80 seemless pipe	27	24690 lbs (11.2Tonne)	refusal